

18 ROBINIA PSEUDOA CA CIA

* BOLD TYPE DENOTES SPECIMEN TREES

Condition Scoring System

No Apparent Problems

Minor Problems

Major Problems

Extreme Problems

19 PINUS STROBUS

20 ACER RUBRUM

21 ACER RUBRUM

22 ACER RUBRUM

BLACK LOCUST

WHITE PINE

RED MAPLE

RED MAPLE

Excellent

Good

l Poor

RED MAPLE

Sequence of Events for Property Owners Required to Comply With 1. An on-site pre-construction meeting is required after the limits of disturbance have been staked and flagged, but before any clearing or grading begins. The property owner should contact the Montgomery County Planning Department inspection staff before construction to verify the limits of disturbance and discuss tree protection and tree care measures. The developer's representative, construction superintendent, ISA certified arborist or Maryland-licensed tree expert that will implement the tree protection measures, forest conservation inspector, and Department of Permitting Services (DPS) sediment control 2. No clearing or grading shall begin before stress-reduction measures have been implemented. Appropriate measures may Measures not specified on the forest conservation plan may be required as determined by the forest conservation inspector in 3. A Maryland-licensed tree expert or an International Society of Arboriculture- certified arborist must perform all stress reduction measures. Documentation of stress reduction measures must be either observed by the forest conservation inspector or sent to the inspector at 8787 Georgia Avenue, Silver Spring, MD 20910. The forest conservation inspector will determine the exact method to convey the stress reductions measures during the pre-construction meeting. 4. Temporary tree protection devices shall be installed per the Forest Conservation Plan/Tree Save Plan and prior to any construction activities. Tree protection fencing locations should be staked prior to the pre-construction meeting. The forest conservation inspector, in coordination with the DPS sediment control inspector, may make field adjustments to increase the survivability of trees and forest shown as saved on the approved plan. Temporary tree protect devices may include: b. Super silt fence with wire strung between support poles (minimum 4 feet high) with high visibility flagging. c. 14 gauge 2 inch x 4 inch welded wire fencing supported by steel T-bar posts (minimum 4 feet high) with high 5. Temporary protection devices shall be maintained and installed by the contractor for the duration of construction project and must not be altered without prior approval from the forest conservation inspector. No equipment, trucks, materials, or debris may be stored within the tree protection fence areas during the entire construction project. No vehicle or equipment access to the fenced area will be permitted. Tree protection shall not be removed without prior approval of forest conservation

PLANTING SCHEDULE

XXXXXX//////

RECOMMENDED WITH ADDITIONAL CARE

DEPENDENT UPON SITE CONDITIONS

Status

SAVE & PROTECT

SAVE & PROTECT

TO BE REMOVED

TO BE REMOVED

SAVE & PROTECT

TO BE REMOVED

SAVE & PROTECT

OFFSITE/SPLITS AT 3.5'/DEAD&BROKEN LIMBS

OFFSITE/PRUNED/BROKEN LIMBS

OFFSITE/PRUNED/BROKEN LIMBS

OFFSITE/PRUNED/BROKEN LIMBS

GOOD

GOOD

GOOD

POTENTIAL REMOVAL YES

MONTHS

JAN FEB MAR APR MAY JUNE JULY AUG SEPT OCT NOV DE

ACTIVITIES DURING THESE MONTHS ARE DEPENDENT UPON GROUND CONDITIONS

DEPENDENT UPON SITE CONDITIONS; WEEKLY WATERING IS GREATLY RECOMMENDED FROM MAY THROUGH OCTOBER UNLESS WEEKLY RAINFALL EQUALS 1"

Variance %CRZ

YES

NO

NO 0%

////

STRESS REDUCTION MEASURE ROOT PRUNING TREE PROTECTION FENCE AREA OF CONSTRUCTION 1. Retention Areas will be set as part of the review process. 2. Boundaries of Retention Areas should be staked and flagged prior to trenching xact location of trench should be identified SOURCE : City of Gaithersburg, Maryland: CITY TREE MANUAL Adapted from Marylan State FOREST CONSERVATION MANUAL NOT TO SCALE

. LOCATION AND LIMITS OF FENCING SHALL COORDINATED IN FIELD WITH ARBORIST

^{2,} boundaries of protection area should be staked

PRIOR TO INSALLING PROTECTIVE DEVICE.

ROOT DAMAGE SHOULD BE AVOIDED

^{4,} protective signage is required

FOREST RETENTION AREA SIGNAGE MIN. 11" PROTECTION <u>AREA</u> NO DISTURBANCE PERMITTED BEYOND THIS POINT AREA DE NO SE PERMITE TRABAJAR NI DEJAR MATERIALES EN EL AREA ATRAS DE ESTE ROTULO SIGNAGE FOR FOREST RETENTION AREA TO BE PLACED 50' O.C. WHEN PLACED ON FENCE 1. Attachment of signs to trees is prohibited. 2. Signs should be properly maintained. 3. Avoid injury to roots when placing posts for the signs.

-6' MIN. METAL 'T' FENCE POSTS

-11" X 15" WEATHERPROOF SIGNS

SECURED TO FENCE @50' O.C. (MAX)

DRIVEN 2' INTO THE

GROUND

GENERAL FCP NOTES:

- ROOT PRUNE TRENCH IS NOT TO IMPACT UTILITIES.

CAPITAL BELTWAY

MONTGOMERY COUNTY

ADC MAP PAGE: 5286

GRIDS: D-6 & D-7

(2009 EDITION)

OWNER/APPLICANT

MONTGOMERY COUNTY

DEPARTMENT OF GENERAL SERVICES

101 MONROE STREET, 11TH FLOOR

ROCKVILLE, MARYLAND 20850

ATTN: KASSAHUN SEYOUM

TEL: 240.777.6114 FAX: 240.777.6003

- NO CLEARING IS TO TAKE PLACE OUTSIDE OF THE LIMITS OF DISTURBANCE.
- AREAS SHOWN TO BE CLEARED OUTSIDE OF THE LIMITS OF DISTURBANCE ARE FOR CALCULATIONS ONLY.

SITE PLANTING GENERAL NOTES

- 1. DRAWINGS ARE FOR TREE CONSERVATION AND REFORESTATION PURPOSES ONLY. AS-BUILT CONDITIONS MAY VARY. THE CONTRACTOR SHALL VERIFY ALL EXISTING CONDITIONS AND UTILITY LOCATIONS SHOWN AND DESCRIBED ON THE DRAWINGS, AND SHALL INFORM NORTON LAND DESIGN, TEL NO. 301-216-9650 OF ANY DISCREPANCIES OR POTENTIAL PROBLEMS PRIOR TO COMMENCING WORK.
- 2. IN REFORESTATION AREAS ALL BRANCHED DECIDUOUS TREES SHALL BE PLANTED WITH RANDOM SPACING 20.9' ON CENTER. SHRUBS AND CONTAINER GROWTH EVERGREENS NOT IN PLANTING BEDS SHALL BE PLANTED IN RANDOM SPACING 33.0' ON CENTER.
- 3. DO NOT PLANT TREES OR SHRUBS WITHIN 3'-0" OF THE CENTERLINE OF SWALES OR DITCHES.
- 4. "MISS UTILITY" (1-800-257-7777) MUST BE CONTACTED A MINIMUM OF 48 HOURS PRIOR TO PROCEEDING WITH ANY EXCAVATION FOR PLANT MATERIAL INSTALLATION.
- 5. NO PLANT MATERIAL SHALL BE PLANTED DIRECTLY IN FRONT OF ROADWAY SIGN SIGHT LINES.
- 6. PLANT MATERIALS AND PLANTING MEASURES SHALL CONFORM WITH THE "LANDSCAPE" SPECIFICATION GUIDELINES FOR THE BALTIMORE-WASHINGTON METROPOLITAN AREAS", LATEST EDITION.
- 7. ALL PLANTS SHALL BE WATERED FOR A TWO YEAR PERIOD AS REQUIRED. THE CONTRACTOR SHALL PROVIDE SUFFICIENT
- MANPOWER AND EQUIPMENT TO COMPLETE THE WATERING AS REQUIRED.
- 8. THE FOLLOWING LIST OF PLANTS SHALL BE PLANTED ONLY DURING THE SPRING PLANTING SEASON: ACER RUBRUM AND
- QUERCUS SPP. (ALL OAK SPECIES). 9. ALL EXISTING TRASH AND IMPERVIOUS AREAS SHOWN ON THE PLAN TO BE REMOVED MUST BE REMOVED AND ANY DISTURBED
- SOIL MUST BE STABILIZED AND SEEDED. IT MAY BE NECESSARY TO SCARIFY AND/OR AERATE THE SOIL.
- 10. PLANTS SHALL BE INSPECTED BY THE CONTRACTOR AND ANY MATERIAL THAT IS EITHER DAMAGED OR WHICH HAS ROOT BALL COMPACTION, J-ROOTED OR KINKED ROOT SYSTEMS WILL BE REPLACED. NO PLANTS WILL BE STORED ON SITE. PLANTS WILL BE PLANTED IMMEDIATELY ONCE RECEIVED FROM THE NURSERY.
- 11. STOCK WILL BE PLANTED IN RANDOM ORDER TO REFLECT NATURAL GROWTH OF THE FOREST.
- 12. PLANTING FIELD SHOULD BE 2X ROOT BALL DIAMETER. NATIVE SOIL MATERIAL WILL BE USED TO BACKFILL PLANT SITE AND AREA WILL BE PACKED TO REMOVE AIR POCKETS. RAKE SOIL EVENLY OVER THE PLANTING FIELD AND COVER HOLE WITH THREE INCHES OF MULCH. WATER TO SETTLE SOIL AND PROVIDE MOISTURE AS NEEDED.
- 13. DEER PROTECTION MEASURES TO BE PROVIDED FOR ALL PLANTED TREES. SPECIFIC MEASURES TO BE DETERMINED AS PART OF THE PRE-PLANTING MEETING.

^{5,} FENCING SHALL BE MAINTAINED THROUGHOUT CONSTRUCTION. 6. TREE PROTECTION FENCE SHALL NOT BE REMOVED WITHOUT PRIOR CONSENT OF MNCPPC INSPECTOR TREE PROTECTION FENCE DETAIL NOT TO SCALE PRUNE ONLY DEAD, DECAYED, BROKEN. CROSSING. AND INWARD GROWING BRANCHES -ROOT COLLAR LEVEL WITH FINISHED GRADE CREATE 3" SAUCER ON OUTSIDE EDGE OF PIT 3" SHREDDED MULCH, TAPERED TO 0" AT THE TRUNK GENTLY COMPACTED NATIVE SOIL WIDTH = 2X ROOTBALL

OR CONTAINER DIA. MIN.

2. REMOVE BURLAP FROM TOP HALF OF ROOT BALL

LANDSCAPE SHRUB

7. DEEP WATER AFTER PLANTING.

4. PRUNE ALL DAMAGED, DISEASED, OR WEAK LIMBS AND ROOTS.

6. DO NOT ALLOW ROOTS TO DRY OUT DURING INSTALLLATION PROCESS

The Maryland-National Capital Park and Planning Commission

1. REMOVE ALL POTS AND WIRE AND CUT CONTAINER CLEANLY WAY FROM ROOTS.

5. CLEANLY PRUNE ALL DAMAGED ROOT ENDS TEASE ROOTS OF CONTAINER GROWN STOCK

MISS UTILITY

EXCAVATOR MUST NOTIFY ALL PUBLIC UTILITY COMPANIES WITH UNDERGROUND FACILITIES IN THE

CALL "MISS UTILITY AT 1-800-257-7777, 48 HOURS PRIOR TO THE START OF WORK. THE

COMPANIES PRIOR TO COMMENCING EXCAVATION. BEFORE EXCAVATION THE CONTRACTOR IS

RESPONSIBLE FOR CALLING TICKET CHECK AT 1-866-821-4226 TO VERIFY THAT ALL UTILITIES

HAVE BEEN MARKED, 48 HOURS AFTER CALLING MISS UTILITY. THE EXCAVATOR IS RESPONSIBLE

FOR COMPLIANCE WITH REQUIREMENTS OF CHAPTER 36A OF THE MONTGOMERY COUNTY CODE.

AREA OF PROPOSED EXCAVATION AND HAVE THOSE FACILITIES LOCATED BY THE UTILITY

3. CONTAINER PLANTINGS MAKE 4 TO 5 VERTICAL CUTS TO THE ROOT BALL BEFORE SETTING IN PLACE.

WELDED WIRE FENCE ----


FLAGGING —

STANDARD SYMBOL

____T___T___


14/14 GA. GALVANIZED WIRE

2"X4" DPENING



DECIDUOUS PLANTS - (2" Caliper or Larger)

The Maryland-National Capital Park and Planning Commission



MONTGOMERY COUNTY MARYLAND DEPARTMENT OF GENERAL SERVICES **OFFICE OF PLANNING &** DEVELOPMENT **101 MONROE STREET ROCKVILLE, MARYLAND 20850** VICINITY MAP PROJECT: SCALE: $1" = 2,000' \pm$ (WSSC GRID: 213 NW 02)

CLIENT:

DENNIS AVENUE HEALTH CENTER 2000 DENNIS AVENUE, SILVER SPRING, MD

ARCHITECT: ARCHITECTS

11720 BELTSVILLE DRIVE, SUITE 600 CALVERTON, MARYLAND 20705 T: 301-595-1000 F: 301-595-0089 www.grimmandparker.com ARCHITECT:

WILMOT SANZ ARCHITECTURE PLANNING

18310 MONTGOMERY VILLAGE AVENUE GAITHERSBURG, MARYLAND 20879 T: 301-590-2900 F: 301-590.8150 www.wilmot.com

CONSULTANT:

& LANDSCAPE ARCHITECTURE Patrick East Business Center 97 Monocacy Blvd., Unit H Frederick, Maryland 21701

Phone: 301.662.4408 Fax: 301.662.7484

REGISTRATION

www.adtekengineers.com

NO.	DATE	ISSUE DESCRIPTION
	7-25-12	DD SUBMISSION

PROJECT NO: GP #21142 DRAWN BY: MES CHECKED BY: MAN

KEY PLAN:

DEVELOPER'S CERTIFICATE The Undersigned agrees to execute all the features of the Approved Final Forest Conservation Plan No. -----__ including, financial bonding, forest planting, maintenance, and all other applicable agreements. MONTGOMERY COUNTY DEPARTMENT OF GENERAL SERVICES Printed Company Name Contact Person or Owner: KASSAHUN SEYOUM, M.S., PMP, CAPITAL PROJECTS MANAGER 101 MONROE STREET, 11TH FLOOR ROCKVILLE MD 20850 240-777-6114 Kassa.Seyoum@montgomerycountymd.gov Phone and Email: Signature:

LANDSCAPE ARCHITECTURE + ENVIRONMENTAL PLANNING

SLIGO CREEK

SHEET TITLE: NORTON LAND DESIGN

ASHTON, MD 20861

WWW.NORTONLANDDESIGN.COM

PRELIMINARY FOREST CONSERVATION PLAN

SHEET NUMBER:

I HEREBY CERTIFY THAT THE PLAN SHOWN HEREON HAS BEEN PREPARED IN ACCORDANCE

ACCORDANCE WITH MARYLAND STATE, MNCP&PC AND MONTGOMERY COUNTY FOREST CONSERVATION LAWS.

CERTIFICATION OF QUALIFIED PROFESSIONAL

MICHAEL A. NORTON

MDNR / COMAR 08.19.06.01 QUALIFIED PROFESSIONAL

AS SHOWN

24031C 0370D RIB. TO SLIGO CREEK JP123 **213NW02** JULY 2012 11-020

17830 NEW HAMPSHIRE AVENUE, SUITE 101

P.240.342.2329 F.240.342.2632

WATER CLASS USE I

© GRIMM AND PARKER, P.C. 2012